CN-TFA airframe logbook: entries from 1 January 2024 to 26 October 2026 (printed extract)

Date	Airframe hours	Work order	Entry	Signed
2024-01-23	7,162.2	WO-2024-0037	100-hour inspection per 14 CFR 91.409(b). Cleaned, gapped, and rotated all eight spark plugs. Replaced left main tire. Oil and filter changed.	A. Tazi, MA-B1-0457
2024-02-14	7,210.4	WO-2024-0071	Replaced engine oil pressure switch, new zero-time P/N 83278, per AD 2013-11-11 (g)(6). Ground run satisfactory.	A. Tazi, MA-B1-0457
2024-02-28	7,252.0	WO-2024-0091	Annual inspection per 14 CFR 91.409(a) and the scope and detail of 14 CFR Part 43 Appendix D. Adjusted alternator belt tension per maintenance manual. Replaced left brake linings. Oil and filter changed.	R. El Fassi, MA-B1-0618
2024-03-31	7,347.1	WO-2024-0143	100-hour inspection per 14 CFR 91.409(b). Replaced right main tire. Serviced nose strut with hydraulic fluid and air. Oil and filter changed.	K. Bennani, MA-B1-0212
2024-05-02	7,442.2	WO-2024-0193	100-hour inspection per 14 CFR 91.409(b). Removed corrosion, treated and painted battery box; neutralized battery area. Oil and filter changed.	R. El Fassi, MA-B1-0618
2024-05-14	7,477.8	WO-2024-0210	Static system test and altimeter test per 14 CFR 91.411 and Part 43 Appendix E. Transponder test per 14 CFR 91.413 and Part 43 Appendix F. All tests within limits. Next tests due within 24 calendar months.	A. Tazi, MA-B1-0457
2024-06-03	7,537.3	WO-2024-0242	100-hour inspection per 14 CFR 91.409(b). Cleaned, gapped, and rotated all eight spark plugs. Replaced induction air filter. Oil and filter changed.	K. Bennani, MA-B1-0212
2024-06-21	7,590.7	WO-2024-0268	Found left magneto timing at 22 degrees before top dead centre. Retimed to 25 degrees per engine data plate. Run-up: left magneto drop 80 rpm, within limits.	R. El Fassi, MA-B1-0618
2024-07-05	7,632.3	WO-2024-0292	100-hour inspection per 14 CFR 91.409(b). Replaced trim tab actuator rod end bearings; free play within limits. Oil and filter changed.	K. Bennani, MA-B1-0212
2024-08-06	7,727.4	WO-2024-0340	100-hour inspection per 14 CFR 91.409(b). Replaced left main tire. Adjusted alternator belt tension per maintenance manual. Oil and filter changed.	R. El Fassi, MA-B1-0618
2024-09-07	7,822.5	WO-2024-0391	100-hour inspection per 14 CFR 91.409(b). Replaced all eight spark plugs. Oil and filter changed.	A. Tazi, MA-B1-0457
2024-10-07	7,911.7	WO-2024-0436	100-hour inspection per 14 CFR 91.409(b). Removed corrosion, treated and painted battery box; neutralized battery area. Oil and filter changed.	K. Bennani, MA-B1-0212
2024-11-08	8,006.7	WO-2024-0487	100-hour inspection per 14 CFR 91.409(b). Replaced right main tire. Replaced left brake linings. Oil and filter changed.	K. Bennani, MA-B1-0212

Date	Airframe hours	Work order	Entry	Signed
2024-12-02	8,078.1	WO-2024-0524	Cleaned and secured the connector at the left fuel quantity sender. Indication checked at full and empty.	K. Bennani, MA-B1-0212
2024-12-10	8,101.8	WO-2024-0535	100-hour inspection per 14 CFR 91.409(b). Cleaned, gapped, and rotated all eight spark plugs. Replaced exhaust gasket at cylinder 3. Replaced trim tab actuator rod end bearings; free play within limits. Oil and filter changed.	K. Bennani, MA-B1-0212
2025-01-11	8,196.9	WO-2025-0016	100-hour inspection per 14 CFR 91.409(b). Oil and filter changed.	A. Tazi, MA-B1-0457
2025-02-12	8,292.0	WO-2025-0066	100-hour inspection per 14 CFR 91.409(b). Replaced left cabin door seal. Oil and filter changed.	A. Tazi, MA-B1-0457
2025-03-11	8,372.2	WO-2025-0107	Annual inspection per 14 CFR 91.409(a) and the scope and detail of 14 CFR Part 43 Appendix D. Replaced induction air filter. Replaced all eight spark plugs. Replaced left main tire. Oil and filter changed.	A. Tazi, MA-B1-0457
2025-04-11	8,464.3	WO-2025-0153	100-hour inspection per 14 CFR 91.409(b). Replaced right main tire. Oil and filter changed.	K. Bennani, MA-B1-0212
2025-04-23	8,500.0	WO-2025-0172	Removed engine for overhaul. Engine sent to Souss Engine Overhaul, Agadir. Reinstalled the overhauled engine, same serial number. Engine time since overhaul reset to 0.0. Ground run and leak check satisfactory. Engine logbook updated.	A. Tazi, MA-B1-0457
2025-05-13	8,559.5	WO-2025-0202	100-hour inspection per 14 CFR 91.409(b). Replaced exhaust gasket at cylinder 3. Adjusted alternator belt tension per maintenance manual. Removed corrosion, treated and painted battery box; neutralized battery area. Oil and filter changed.	K. Bennani, MA-B1-0212
2025-06-14	8,654.8	WO-2025-0248	100-hour inspection per 14 CFR 91.409(b). Replaced induction air filter. Oil and filter changed.	A. Tazi, MA-B1-0457
2025-07-16	8,750.1	WO-2025-0296	100-hour inspection per 14 CFR 91.409(b). Replaced all eight spark plugs. Cleaned, gapped, and rotated all eight spark plugs. Oil and filter changed.	K. Bennani, MA-B1-0212
2025-08-17	8,845.4	WO-2025-0345	100-hour inspection per 14 CFR 91.409(b). Oil and filter changed.	R. El Fassi, MA-B1-0618
2025-09-16	8,934.7	WO-2025-0390	100-hour inspection per 14 CFR 91.409(b). Replaced right main tire. Replaced left brake linings. Oil and filter changed.	R. El Fassi, MA-B1-0618
2025-09-30	8,976.4	WO-2025-0412	Cabin heat control cable disconnected at the heater valve. Reconnected and safetied; checked full travel.	A. Tazi, MA-B1-0457
2025-10-18	9,030.0	WO-2025-0436	100-hour inspection per 14 CFR 91.409(b). Oil and filter changed.	R. El Fassi, MA-B1-0618

Date	Airframe hours	Work order	Entry	Signed
2025-11-20	9,128.3	WO-2025-0487	100-hour inspection per 14 CFR 91.409(b). Adjusted alternator belt tension per maintenance manual. Replaced trim tab actuator rod end bearings; free play within limits. Oil and filter changed.	K. Bennani, MA-B1-0212
2025-12-21	9,220.6	WO-2025-0534	100-hour inspection per 14 CFR 91.409(b). Removed corrosion, treated and painted battery box; neutralized battery area. Oil and filter changed.	A. Tazi, MA-B1-0457
2026-01-21	9,312.9	WO-2026-0031	100-hour inspection per 14 CFR 91.409(b). Oil and filter changed.	R. El Fassi, MA-B1-0618
2026-02-21	9,405.2	WO-2026-0073	Annual inspection per 14 CFR 91.409(a) and the scope and detail of 14 CFR Part 43 Appendix D. Oil and filter changed.	R. El Fassi, MA-B1-0618
2026-03-24	9,497.5	WO-2026-0115	100-hour inspection per 14 CFR 91.409(b). Replaced exhaust gasket at cylinder 3. Replaced all eight spark plugs. Replaced left cabin door seal. Oil and filter changed.	K. Bennani, MA-B1-0212
2026-04-23	9,586.8	WO-2026-0156	100-hour inspection per 14 CFR 91.409(b). Replaced left brake linings. Replaced induction air filter. Oil and filter changed.	R. El Fassi, MA-B1-0618
2026-05-12	9,643.4	WO-2026-0181	Static system test and altimeter test per 14 CFR 91.411 and Part 43 Appendix E. Transponder test per 14 CFR 91.413 and Part 43 Appendix F. All tests within limits. Next tests due within 24 calendar months.	A. Tazi, MA-B1-0457
2026-05-24	9,679.1	WO-2026-0198	100-hour inspection per 14 CFR 91.409(b). Replaced trim tab actuator rod end bearings; free play within limits. Oil and filter changed.	K. Bennani, MA-B1-0212
2026-06-25	9,774.4	WO-2026-0239	100-hour inspection per 14 CFR 91.409(b). Adjusted alternator belt tension per maintenance manual. Serviced nose strut with hydraulic fluid and air. Removed corrosion, treated and painted battery box; neutralized battery area. Oil and filter changed.	R. El Fassi, MA-B1-0618
2026-07-14	9,830.9	WO-2026-0265	Hard landing inspection per maintenance manual: main gear legs, attach fittings, firewall, and nose gear checked. No damage found.	R. El Fassi, MA-B1-0618
2026-07-27	9,869.6	WO-2026-0285	100-hour inspection per 14 CFR 91.409(b). Replaced right main tire. Oil and filter changed.	A. Tazi, MA-B1-0457
2026-08-26	9,959.0	WO-2026-0325	100-hour inspection per 14 CFR 91.409(b). Replaced exhaust gasket at cylinder 3. Oil and filter changed.	R. El Fassi, MA-B1-0618
2026-09-26	10,051.3	WO-2026-0366	100-hour inspection per 14 CFR 91.409(b). Replaced left brake linings. Replaced all eight spark plugs. Replaced left main tire. Oil and filter changed.	K. Bennani, MA-B1-0212