CN-TFB airframe logbook: entries from 1 January 2024 to 26 October 2026 (printed extract)

Date	Airframe hours	Work order	Entry	Signed
2024-01-30	6,420.7	WO-2024-0046	100-hour inspection per 14 CFR 91.409(b). Cleaned, gapped, and rotated all eight spark plugs. Replaced left cabin door seal. Oil and filter changed.	R. El Fassi, MA-B1-0618
2024-03-15	6,512.1	WO-2024-0117	100-hour inspection per 14 CFR 91.409(b). Replaced left main tire. Oil and filter changed.	A. Tazi, MA-B1-0457
2024-04-09	6,563.0	WO-2024-0155	Alternator belt worn and glazed. Replaced alternator belt; tension set per maintenance manual. Ground run: charging normal.	K. Bennani, MA-B1-0212
2024-05-02	6,609.7	WO-2024-0194	100-hour inspection per 14 CFR 91.409(b). Adjusted alternator belt tension per maintenance manual. Oil and filter changed.	R. El Fassi, MA-B1-0618
2024-06-16	6,701.2	WO-2024-0260	Annual inspection per 14 CFR 91.409(a) and the scope and detail of 14 CFR Part 43 Appendix D. Replaced trim tab actuator rod end bearings; free play within limits. Replaced all eight spark plugs. Oil and filter changed.	K. Bennani, MA-B1-0212
2024-07-30	6,790.6	WO-2024-0331	100-hour inspection per 14 CFR 91.409(b). Replaced induction air filter. Oil and filter changed.	K. Bennani, MA-B1-0212
2024-09-03	6,861.7	WO-2024-0384	Static system test and altimeter test per 14 CFR 91.411 and Part 43 Appendix E. Transponder test per 14 CFR 91.413 and Part 43 Appendix F. All tests within limits. Next tests due within 24 calendar months.	A. Tazi, MA-B1-0457
2024-09-13	6,882.1	WO-2024-0399	100-hour inspection per 14 CFR 91.409(b). Removed corrosion, treated and painted battery box; neutralized battery area. Oil and filter changed.	R. El Fassi, MA-B1-0618
2024-10-29	6,975.6	WO-2024-0470	100-hour inspection per 14 CFR 91.409(b). Replaced right main tire. Replaced left cabin door seal. Oil and filter changed.	A. Tazi, MA-B1-0457
2024-12-13	7,067.0	WO-2024-0541	100-hour inspection per 14 CFR 91.409(b). Replaced left brake linings. Replaced left main tire. Oil and filter changed.	K. Bennani, MA-B1-0212
2025-01-28	7,160.5	WO-2025-0044	100-hour inspection per 14 CFR 91.409(b). Adjusted alternator belt tension per maintenance manual. Serviced nose strut with hydraulic fluid and air. Replaced exhaust gasket at cylinder 3. Oil and filter changed.	R. El Fassi, MA-B1-0618
2025-02-25	7,217.4	WO-2025-0086	Inspected leading edge: dent 30 mm across, no cracks, within the structural repair manual's limits. No repair required.	R. El Fassi, MA-B1-0618

Date	Airframe hours	Work order	Entry	Signed
2025-03-14	7,252.0	WO-2025-0111	100-hour inspection per 14 CFR 91.409(b). Oil and filter changed.	A. Tazi, MA-B1-0457
2025-04-29	7,345.5	WO-2025-0179	100-hour inspection per 14 CFR 91.409(b). Removed corrosion, treated and painted battery box; neutralized battery area. Oil and filter changed.	R. El Fassi, MA-B1-0618
2025-06-14	7,439.0	WO-2025-0249	Annual inspection per 14 CFR 91.409(a) and the scope and detail of 14 CFR Part 43 Appendix D. Replaced trim tab actuator rod end bearings; free play within limits. Replaced left cabin door seal. Replaced all eight spark plugs. Oil and filter changed.	R. El Fassi, MA-B1-0618
2025-07-28	7,528.4	WO-2025-0315	100-hour inspection per 14 CFR 91.409(b). Replaced left main tire. Oil and filter changed.	A. Tazi, MA-B1-0457
2025-09-13	7,624.0	WO-2025-0384	100-hour inspection per 14 CFR 91.409(b). Adjusted alternator belt tension per maintenance manual. Cleaned, gapped, and rotated all eight spark plugs. Oil and filter changed.	A. Tazi, MA-B1-0457
2025-10-30	7,719.5	WO-2025-0455	100-hour inspection per 14 CFR 91.409(b). Serviced nose strut with hydraulic fluid and air. Removed corrosion, treated and painted battery box; neutralized battery area. Oil and filter changed.	K. Bennani, MA-B1-0212
2025-12-14	7,811.0	WO-2025-0524	100-hour inspection per 14 CFR 91.409(b). Replaced left brake linings. Replaced right main tire. Oil and filter changed.	A. Tazi, MA-B1-0457
2026-01-29	7,904.5	WO-2026-0041	100-hour inspection per 14 CFR 91.409(b). Replaced trim tab actuator rod end bearings; free play within limits. Oil and filter changed.	A. Tazi, MA-B1-0457
2026-03-15	7,995.9	WO-2026-0102	100-hour inspection per 14 CFR 91.409(b). Oil and filter changed.	R. El Fassi, MA-B1-0618
2026-03-17	8,000.0	WO-2026-0103	Removed engine for overhaul. Engine sent to Souss Engine Overhaul, Agadir. Reinstalled the overhauled engine, same serial number. Engine time since overhaul reset to 0.0. Ground run and leak check satisfactory. Engine logbook updated.	R. El Fassi, MA-B1-0618
2026-04-16	8,061.2	WO-2026-0146	Tightened oil cooler hose fitting. Torque per maintenance manual. Wrench T-022. Leak check satisfactory.	K. Bennani, MA-B1-0212
2026-05-02	8,093.9	WO-2026-0167	100-hour inspection per 14 CFR 91.409(b). Replaced exhaust gasket at cylinder 3. Replaced left main tire. Oil and filter changed.	R. El Fassi, MA-B1-0618
2026-06-18	8,189.8	WO-2026-0232	Annual inspection per 14 CFR 91.409(a) and the scope and detail of 14 CFR Part 43 Appendix D. Serviced nose strut with hydraulic fluid and air. Oil and filter changed.	K. Bennani, MA-B1-0212
2026-08-04	8,285.7	WO-2026-0296	100-hour inspection per 14 CFR 91.409(b). Replaced left cabin door seal. Removed corrosion, treated and painted battery box; neutralized battery area. Oil and filter changed.	K. Bennani, MA-B1-0212

Date	Airframe hours	Work order	Entry	Signed
2026-08-25	8,328.6	WO-2026-0323	Static system test and altimeter test per 14 CFR 91.411 and Part 43 Appendix E. Transponder test per 14 CFR 91.413 and Part 43 Appendix F. All tests within limits. Next tests due within 24 calendar months.	K. Bennani, MA-B1-0212
2026-09-20	8,381.6	WO-2026-0360	100-hour inspection per 14 CFR 91.409(b). Cleaned, gapped, and rotated all eight spark plugs. Replaced left brake linings. Replaced right main tire. Oil and filter changed.	K. Bennani, MA-B1-0212