Anfa Aero Services: work order WO-2024-0268

Field	Value
Date completed	21 June 2024
Registration	CN-TFA
Aircraft	Cessna 172S
Serial number	172S9488
Airframe total time at completion (h)	7,590.7
Station	Casablanca

Request

Left magneto drop 220 rpm at run-up.

Work performed

1. Found left magneto timing at 22 degrees before top dead centre. Retimed to 25 degrees per engine data plate.

2. Run-up: left magneto drop 80 rpm, within limits.

Certification: the work above was performed in accordance with 14 CFR Part 43 and the procedures manual. The aircraft is airworthy for the work performed.

Performed by: N. Berrada

Return to service: R. El Fassi, licence MA-B1-0618