Anfa Aero Services: work order WO-2024-0482

Field	Value
Date completed	5 November 2024
Registration	CN-TFG
Aircraft	Cessna 172N
Serial number	17272851
Airframe total time at completion (h)	13,934.1
Station	Beni Mellal

Request

FADEC caution lamp on during run-up.

Work performed

1. Downloaded FADEC data: intermittent signal from rail pressure sensor B.

2. Cleaned and secured connector. FADEC test passed. Data sent to Technify.

Certification: the work above was performed in accordance with 14 CFR Part 43 and the procedures manual. The aircraft is airworthy for the work performed.

Performed by: S. Idrissi

Return to service: R. El Fassi, licence MA-B1-0618