Anfa Aero Services: work order WO-2024-0525

Field	Value
Date completed	3 December 2024
Registration	CN-TFE
Aircraft	Cessna 172R
Serial number	17280744
Airframe total time at completion (h)	12,465.6
Station	Casablanca

Request

Altimeter, static system, and transponder tests due.

Work performed

1. Static system test and altimeter test per 14 CFR 91.411 and Part 43 Appendix E.
2. Transponder test per 14 CFR 91.413 and Part 43 Appendix F.
3. All tests within limits. Next tests due within 24 calendar months.

Certification: the work above was performed in accordance with 14 CFR Part 43 and the procedures manual. The aircraft is airworthy for the work performed.

Performed by: M. Chraibi

Return to service: R. El Fassi, licence MA-B1-0618