Anfa Aero Services: work order WO-2025-0117

Field	Value
Date completed	18 March 2025
Registration	CN-TFC
Aircraft	Cessna 172S
Serial number	172S11290
Airframe total time at completion (h)	5,049.2
Station	Beni Mellal

Request

Altimeter, static system, and transponder tests due.

Work performed

1. Static system test and altimeter test per 14 CFR 91.411 and Part 43 Appendix E.
2. Transponder test per 14 CFR 91.413 and Part 43 Appendix F.
3. All tests within limits. Next tests due within 24 calendar months.

Certification: the work above was performed in accordance with 14 CFR Part 43 and the procedures manual. The aircraft is airworthy for the work performed.

Performed by: N. Berrada

Return to service: K. Bennani, licence MA-B1-0212