Anfa Aero Services: work order WO-2025-0412

Field	Value
Date completed	30 September 2025
Registration	CN-TFA
Aircraft	Cessna 172S
Serial number	172S9488
Airframe total time at completion (h)	8,976.4
Station	Casablanca

Request

Cabin heat not working.

Work performed

1. Cabin heat control cable disconnected at the heater valve. Reconnected and safetied; checked full travel.

Certification: the work above was performed in accordance with 14 CFR Part 43 and the procedures manual. The aircraft is airworthy for the work performed.

Performed by: N. Berrada

Return to service: A. Tazi, licence MA-B1-0457