CN-TFC airframe logbook: entries from 1 January 2024 to 26 October 2026 (printed extract)

Date	Airframe hours	Work order	Entry	Signed
2024-02-10	4,244.0	WO-2024-0064	100-hour inspection per 14 CFR 91.409(b). Replaced left main tire. Oil and filter changed.	R. El Fassi, MA-B1-0618
2024-03-26	4,334.2	WO-2024-0135	100-hour inspection per 14 CFR 91.409(b). Replaced right main tire. Oil and filter changed.	A. Tazi, MA-B1-0457
2024-05-12	4,428.3	WO-2024-0207	100-hour inspection per 14 CFR 91.409(b). Replaced left cabin door seal. Adjusted alternator belt tension per maintenance manual. Oil and filter changed.	K. Bennani, MA-B1-0212
2024-06-29	4,524.4	WO-2024-0283	100-hour inspection per 14 CFR 91.409(b). Replaced exhaust gasket at cylinder 3. Cleaned, gapped, and rotated all eight spark plugs. Oil and filter changed.	A. Tazi, MA-B1-0457
2024-07-30	4,586.5	WO-2024-0332	Bled right brake system. Replaced right brake linings.	R. El Fassi, MA-B1-0618
2024-08-14	4,616.6	WO-2024-0352	100-hour inspection per 14 CFR 91.409(b). Replaced all eight spark plugs. Serviced nose strut with hydraulic fluid and air. Oil and filter changed.	R. El Fassi, MA-B1-0618
2024-09-20	4,690.7	WO-2024-0410	Annual inspection per 14 CFR 91.409(a) and the scope and detail of 14 CFR Part 43 Appendix D. Replaced left main tire. Replaced induction air filter. Oil and filter changed.	K. Bennani, MA-B1-0212
2024-11-04	4,780.8	WO-2024-0479	100-hour inspection per 14 CFR 91.409(b). Oil and filter changed.	A. Tazi, MA-B1-0457
2024-12-19	4,871.0	WO-2024-0549	100-hour inspection per 14 CFR 91.409(b). Replaced left brake linings. Replaced left cabin door seal. Oil and filter changed.	K. Bennani, MA-B1-0212
2025-01-14	4,923.0	WO-2025-0022	Replaced starter with exchange unit. Ground run satisfactory.	R. El Fassi, MA-B1-0618
2025-02-06	4,969.1	WO-2025-0056	100-hour inspection per 14 CFR 91.409(b). Cleaned, gapped, and rotated all eight spark plugs. Adjusted alternator belt tension per maintenance manual. Oil and filter changed.	A. Tazi, MA-B1-0457
2025-03-18	5,049.2	WO-2025-0117	Static system test and altimeter test per 14 CFR 91.411 and Part 43 Appendix E. Transponder test per 14 CFR 91.413 and Part 43 Appendix F. All tests within limits. Next tests due within 24 calendar months.	K. Bennani, MA-B1-0212
2025-03-26	5,065.2	WO-2025-0129	100-hour inspection per 14 CFR 91.409(b). Oil and filter changed.	K. Bennani, MA-B1-0212

Date	Airframe hours	Work order	Entry	Signed
2025-05-13	5,161.4	WO-2025-0203	100-hour inspection per 14 CFR 91.409(b). Removed corrosion, treated and painted battery box; neutralized battery area. Replaced trim tab actuator rod end bearings; free play within limits. Replaced all eight spark plugs. Oil and filter changed.	A. Tazi, MA-B1-0457
2025-06-29	5,255.5	WO-2025-0272	100-hour inspection per 14 CFR 91.409(b). Replaced exhaust gasket at cylinder 3. Oil and filter changed.	R. El Fassi, MA-B1-0618
2025-08-15	5,349.7	WO-2025-0342	100-hour inspection per 14 CFR 91.409(b). Replaced left brake linings. Replaced induction air filter. Serviced nose strut with hydraulic fluid and air. Oil and filter changed.	K. Bennani, MA-B1-0212
2025-09-17	5,415.8	WO-2025-0392	Annual inspection per 14 CFR 91.409(a) and the scope and detail of 14 CFR Part 43 Appendix D. Oil and filter changed.	K. Bennani, MA-B1-0212
2025-11-01	5,505.9	WO-2025-0460	100-hour inspection per 14 CFR 91.409(b). Replaced right main tire. Cleaned, gapped, and rotated all eight spark plugs. Oil and filter changed.	K. Bennani, MA-B1-0212
2025-11-18	5,539.9	WO-2025-0485	Replaced landing light lamp.	A. Tazi, MA-B1-0457
2025-12-16	5,596.0	WO-2025-0526	100-hour inspection per 14 CFR 91.409(b). Replaced left main tire. Removed corrosion, treated and painted battery box; neutralized battery area. Oil and filter changed.	R. El Fassi, MA-B1-0618
2026-01-31	5,688.2	WO-2026-0042	100-hour inspection per 14 CFR 91.409(b). Replaced trim tab actuator rod end bearings; free play within limits. Replaced left brake linings. Oil and filter changed.	R. El Fassi, MA-B1-0618
2026-03-21	5,786.3	WO-2026-0110	100-hour inspection per 14 CFR 91.409(b). Replaced left cabin door seal. Replaced all eight spark plugs. Replaced exhaust gasket at cylinder 3. Oil and filter changed.	R. El Fassi, MA-B1-0618
2026-05-06	5,878.4	WO-2026-0172	100-hour inspection per 14 CFR 91.409(b). Replaced right main tire. Replaced left main tire. Oil and filter changed.	K. Bennani, MA-B1-0212
2026-06-22	5,972.6	WO-2026-0235	100-hour inspection per 14 CFR 91.409(b). Replaced induction air filter. Adjusted alternator belt tension per maintenance manual. Removed corrosion, treated and painted battery box; neutralized battery area. Oil and filter changed.	A. Tazi, MA-B1-0457
2026-08-10	6,070.7	WO-2026-0303	100-hour inspection per 14 CFR 91.409(b). Replaced left cabin door seal. Oil and filter changed.	R. El Fassi, MA-B1-0618
2026-09-13	6,138.8	WO-2026-0350	Annual inspection per 14 CFR 91.409(a) and the scope and detail of 14 CFR Part 43 Appendix D. Oil and filter changed.	K. Bennani, MA-B1-0212
2026-10-06	6,184.9	WO-2026-0388	Muffler AWI P/N A1754001-23 S/N 34729 inspected for cracks after a carbon monoxide alert: none found. CO detector card replaced.	K. Bennani, MA-B1-0212