CN-TFF airframe logbook: entries from 1 January 2024 to 26 October 2026 (printed extract)

Date	Airframe hours	Work order	Entry	Signed
2024-02-06	2,981.6	WO-2024-0059	100-hour inspection per 14 CFR 91.409(b). Replaced trim tab actuator rod end bearings; free play within limits. Oil and filter changed.	K. Bennani, MA-B1-0212
2024-05-09	3,075.1	WO-2024-0204	Annual inspection per 14 CFR 91.409(a) and the scope and detail of 14 CFR Part 43 Appendix D. Serviced nose strut with hydraulic fluid and air. Oil and filter changed.	R. El Fassi, MA-B1-0618
2024-08-13	3,171.6	WO-2024-0351	100-hour inspection per 14 CFR 91.409(b). Replaced left cabin door seal. Oil and filter changed.	A. Tazi, MA-B1-0457
2024-09-17	3,206.8	WO-2024-0406	Replaced avionics cooling fan. G1000 NXi system test satisfactory.	R. El Fassi, MA-B1-0618
2024-11-11	3,262.1	WO-2024-0491	100-hour inspection per 14 CFR 91.409(b). Replaced exhaust gasket at cylinder 3. Replaced left brake linings. Oil and filter changed.	K. Bennani, MA-B1-0212
2025-02-12	3,355.6	WO-2025-0067	100-hour inspection per 14 CFR 91.409(b). Replaced left main tire. Replaced induction air filter. Oil and filter changed.	A. Tazi, MA-B1-0457
2025-05-14	3,447.1	WO-2025-0204	Annual inspection per 14 CFR 91.409(a) and the scope and detail of 14 CFR Part 43 Appendix D. Removed corrosion, treated and painted battery box; neutralized battery area. Oil and filter changed.	K. Bennani, MA-B1-0212
2025-06-10	3,474.3	WO-2025-0243	Static system test and altimeter test per 14 CFR 91.411 and Part 43 Appendix E. Transponder test per 14 CFR 91.413 and Part 43 Appendix F. All tests within limits. Next tests due within 24 calendar months.	K. Bennani, MA-B1-0212
2025-07-08	3,502.4	WO-2025-0284	Replaced left main tire and tube.	K. Bennani, MA-B1-0212
2025-08-14	3,539.6	WO-2025-0341	100-hour inspection per 14 CFR 91.409(b). Cleaned, gapped, and rotated all eight spark plugs. Adjusted alternator belt tension per maintenance manual. Oil and filter changed.	K. Bennani, MA-B1-0212
2025-11-18	3,636.1	WO-2025-0486	100-hour inspection per 14 CFR 91.409(b). Replaced right main tire. Oil and filter changed.	A. Tazi, MA-B1-0457
2026-02-10	3,720.6	WO-2026-0056	Replaced left front seat belt.	R. El Fassi, MA-B1-0618
2026-02-18	3,728.6	WO-2026-0068	100-hour inspection per 14 CFR 91.409(b). Replaced left brake linings. Replaced all eight spark plugs. Replaced left cabin door seal. Oil and filter changed.	R. El Fassi, MA-B1-0618

Date	Airframe hours	Work order	Entry	Signed
2026-05-19	3,819.1	WO-2026-0189	Annual inspection per 14 CFR 91.409(a) and the scope and detail of 14 CFR Part 43 Appendix D. Removed corrosion, treated and painted battery box; neutralized battery area. Oil and filter changed.	K. Bennani, MA-B1-0212
2026-08-25	3,917.7	WO-2026-0324	100-hour inspection per 14 CFR 91.409(b). Replaced left main tire. Oil and filter changed.	K. Bennani, MA-B1-0212