Anfa Aero Services: work order WO-2026-0208

Field	Value
Date completed	2 June 2026
Registration	CN-TFG
Aircraft	Cessna 172N
Serial number	17272851
Airframe total time at completion (h)	14,752.0
Station	Beni Mellal

Request

Engine load display 92% in climb, below normal.

Work performed

1. Induction air filter partly blocked by debris. Replaced air filter. Load check satisfactory.

Certification: the work above was performed in accordance with 14 CFR Part 43 and the procedures manual. The aircraft is airworthy for the work performed.

Performed by: H. Ouazzani

Return to service: K. Bennani, licence MA-B1-0212